

**PROJECT STATUS REPORT FEBRUARY 3, 2006
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS INC.
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
04501.10	MEDC Sewer Lining Project	Sanitary sewer lead televising and lining proceeding; main line sewer lining is approximately 90 percent complete	90% Construction	February 2006 Construction
05-501.13	MEDC Ferry Street Pump Station & Sewer Upgrades	Preliminary design is on-going; met with City staff and Owosso (Gary Burk) in January to review design.	60% Design	Spring 2006 Construction
05-501.14	MEDC Downtown Parking Lot	Field surveys for Jail parking lot scheduled for week of February 6, 2006; main parking lot project waiting for engineering contract award	0%	Spring 2006
05-501	Corunna Avenue Sanitary Sewer	Met with County Road Commission staff to review pump station location; design on-going; soil borings completed in late January	25%	Spring 2006
04.286	Industrial Park Master Plan	Preliminary layouts completed and reviewed with City staff	80%	Spring 2006
03-206	Parmenter Road Utility Extensions	Draft construction documents completed; on hold pending finalization of industrial park master plan	80%	Spring 2006

**PROJECT STATUS REPORT FEBRUARY 3, 2006
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS INC.
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
Not Assigned	Brady Street Pump Station MEDC Notice of Intent	NOI filed with MEDC on December 21, 2005; anticipate response in mid to late February 2006	100%	
Not Assigned	Northwest Water Main Improvements – MEDC Notice of Intent	NOI filed with MEDC on December 21, 2005; anticipate response in mid to late February 2006	100%	