

**PROJECT STATUS REPORT FEBRUARY 20, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS/ DESIGN WORKS AE
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
05-501.13	MEDC Ferry Street Pump Station	Under Construction; behind schedule due to excavating issues; building enclosed – mechanical and electrical work on-going	75%	February/March 2007
05-501.13	MEDC Sanitary Sewer – McCurdy Park	Mack, Bachus, Backlot Sewer Interceptor Sewer Replacement – Environmental Record completed; commence design in March; bid in May 2007	15% Design & 95% MEDC	August 2007
05-320	MEDC Downtown Parking Lot	Work completed except for lighting (scheduled to be completed in mid-February); punch list work will be completed in Spring 2007; alley design/construction to be added to contract – design 90% complete	80%	Spring/Summer 2007 Alley Construction
05-303	Corunna Avenue (M-71) Sanitary Sewer and Pump station	Startup completed in mid-December; final restoration in Spring 2007	99%	December 2006 Construction; Spring 2007 Restoration
06-501	MSHDA Grant Submittal – Brady's Foodland	MSDHA Environmental Review process completed; project awaiting private sector interest	100%	December 2006 Grant Work

**PROJECT STATUS REPORT FEBRUARY 20, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS/ DESIGN WORKS AE
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06-188	2006 Water System Improvements	Work completed; punch list items in Spring 2007	99%	Spring 2007 Punch List
06-279	2007 Water System Improvements	Topographic surveys completed; design work initiated this month; proposal for Crestview water main replacement to be submitted for consideration this week; FY 2007-08 project (?)	10%	February 2007 Design Phase
06-288	Corunna Avenue Reconstruction	MDOT Small Urban Grant – Project limits Brady to Comstock; grant paperwork completed – received grant award	0%	August 2007 Design/2008 Construction
05-286	Parmenter Road Industrial Park	Final Layout consensus reached with City staff; proposal for utility and platting to be submitted for consideration this month	Preliminary Design 100%	Final Design summer 2007
06.501.14	E85 Engineering Assistance	On-going work/coordination with City team	Not Applicable	On-going
06.501.16	ACO/SSO Assistance	Met with MDEQ this month; modeling of MDEQ-mandated storm event indicates that replacement of existing force main between Ferry Street pump station and EQ basin will be required	On-going	March 2007

**PROJECT STATUS REPORT FEBRUARY 20, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS/ DESIGN WORKS AE
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06.501	S2 Grant Project	Meeting scheduled with MDEQ staff tomorrow to verify conditions for grant acceptance; grant must be signed by February 28, 2007, per MMBA.	100% Grant Offer	SWQIF/SRF Project Plan July 2008