

**PROJECT STATUS REPORT FEBRUARY 4, 2008
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

| C2AE JOB NO. | TITLE | COMMENTS | PERCENT COMPLETE | ANTICIPATED COMPLETION DATE |
|-----------------------------|--------------------------------|--|-----------------------------|--|
| 05-501.13 | MEDC Ferry Street Pump Station | Final closeout completed in January 2008 | 100% | January 2008 |
| 05-501.13 | MEDC Phase 2 Sanitary Sewer | Construction completed; Final closeout completed in January 2008 | 100% Construction | January 2008 Closeout |
| 06-288 | Corunna Avenue Reconstruction | Project bid by MDOT; lower than pre-bid estimate; CL Trucking (Ionia) was low bidder. Pre-construction meeting held in late January | 0% Construction | 2008 Construction |
| 06.501.14 | E85 Engineering Assistance | On hold pending requested input from City | 90% | On-going |
| 06.501 | S2 Grant Project | Bids for sewer lead televising substantially lower than anticipated; project amendment for structure inventories to be considered tonight; Project plan due July 1, 2008 | 10% | SWQIF/SRF Project Plan July 2008 |

**PROJECT STATUS REPORT FEBRUARY 4, 2008
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

| C2AE JOB NO. | TITLE | COMMENTS | PERCENT COMPLETE | ANTICIPATED COMPLETION DATE |
|-----------------------------|--------------------------------------|--|-------------------------------|--|
| 07.501 | Dutcher & King Guardrail Upgrades | Project extends Corunna Surface Drain culverts to eliminate the need for guardrail; preliminary design complete and forwarded to Drain Office for review; direct City bidding & construction may save costs due to MDOT procedural requirements | 90% | February 2008 |
| 06.501 | ACO Assistance | Forwarded revised copy of Project Performance Certification Program document to MDEQ for review and approval; received verbal MDEQ Approval of PPC program; sewer flow monitoring to commence in late February 2008 and extend thru October 31 st , 2008. | 5% | On-going through 2011 |
| 07.501 | MDOT M-71 Enhancement | C2AE currently revising design of path in front of McCurdy park; submittal to MDOT this week; need public hearing on project next meeting or 1 st March meeting; MDOT staff anticipates granting approval in March. | 95% Application Process | March 2008 |
| 07-288 | M-71 Water Main Design | C2AE has completed preliminary design and forwarded to City DPW staff for review and comment. | 50% | October 2008 Final Design to MDOT |