

**PROJECT STATUS REPORT FEBRUARY 17, 2009
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06.288	Corunna Avenue Reconstruction	MDOT closeout procedures remain	100% Construction	December 2008
06.501	S2 Grant Project	Sewer lead televising, structure inventories, dye testing program completed; Project plan development proceeding	80%	SWQIF Project Plan Submittal May 2009
07.501	Dutcher & King Guardrail Upgrades	Project completed; MDOT closeout procedures remain	99%	January 2009
06.501	ACO Assistance	Sewer flow monitoring completed; draft sewer computer model completed; MDEQ Project Performance Certification report submittal to MDEQ in May 2009	80% PPC Study	On-going through 2011

**PROJECT STATUS REPORT FEBRUARY 17, 2009
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
07.501 & 07-288	MDOT M-71 Enhancement & M-71 Water Main	Project bids received; low bid was under MDOT's pre-bid estimate. C & L trucking of Ionia was the low bidder – this contractor completed the Corunna Avenue project this summer.	100% Design	Construction June 2009
08-309	Walnut, Kmart & Brady Street Pump Stations Preliminary Design	Field surveys completed; preliminary layout and cost for consolidation of Kmart & Walnut stations completed; may be prudent to seek RD funding for lift stations.	25%	March/April 2009
08-301	Water System Reliability Study	Received background information/data from City/ will begin computer model week of February 23, 2009	25%	April 30, 2009