

PROJECT STATUS REPORT March 19, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA

C2AE
LANSING, MICHIGAN

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
05-501.13	MEDC Ferry Street Pump Station	Station startup scheduled this week; sewage flow cut over to new station and demo of existing structure to commence next week	90%	April 2007
05-501.13	MEDC Phase 2 Sanitary Sewer	Interceptor Sewer Replacement currently being designed; bid in May 2007	25% Design	August 2007
05-320	MEDC Downtown Parking Lot	Punch list work will be completed in Spring 2007	98%	Spring/Summer 2007
05-303	Corunna Avenue (M-71) Sanitary Sewer and Pump station	Final restoration in Spring 2007	99%	Spring 2007 Restoration
06-501	MSHDA Grant Submittal – Brady's Foodland	MSDHA Environmental Review process completed; project awaiting private sector interest	100%	December 2006 Grant Work

PROJECT STATUS REPORT March 19, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA

C2AE
LANSING, MICHIGAN

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06-188	2006 Water System Improvements	Punch list items in Spring 2007	99%	Spring 2007 Punch List
06-279	2007 Water System Improvements	Design work on-going; Crestview water main replacement has been deferred until next year	15%	April 2007 Design Phase
06-288	Corunna Avenue Reconstruction	MDOT Small Urban Grant – design to be completed in summer 2007; construction in 2008.	0%	2008 Construction
05-286	Parmenter Road Industrial Park	Final Layout consensus reached with City staff; proposal for utility and platting to be submitted for consideration in late March	Preliminary Design 100%	Final Design summer 2007
06.501.14	E85 Engineering Assistance	On-going work/coordination with City team; commenced work on MEDC Environmental Review Record.	Not Applicable	On-going
06.501.16	ACO/SSO Assistance	Revised compliance dates for ACO; request submitted by City last week	100%	On-going compliance monitoring

PROJECT STATUS REPORT March 19, 2007
CURRENT PROJECTS FOR THE CITY OF CORUNNA

C2AE
LANSING, MICHIGAN

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06.501	S2 Grant Project	S2 grant signed by City and written grant award received. Work will commence of Project Plan development in April 2007	1%	SWQIF/SRF Project Plan July 2008