

PROJECT STATUS REPORT MAY 12, 2005
CURRENT PROJECTS FOR THE CITY OF CORUNNA

CAPITAL CONSULTANTS INC.
LANSING, MICHIGAN

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
04501.10	MEDC Sewer Lining Project	Field work to locate/rectify lead locations has been completed; final FONSI and release of funds request was published in April. Final public comment period extends to May 23, 2005. Final grant paperwork expected in early June. Anticipated bid date is mid June 2005	95% MEDC 80% Design	September 2005 Construction
05-501.12	MEDC DUX Boats Brady Street Launch	MEDC application has been submitted; work on the Environmental Review Record is on-going. SHPO clearance package submitted May 10th	70% MEDC	June 2005 MEDC Process
05-501.13	MEDC Ferry Street Pump Station & Sewer Upgrades	MEDC application has been submitted; work on the Environmental Review Record is continuing	40% MEDC	July 2005 MEDC Process
03-186	Shiawassee Street Bridge Construction	MDOT staff completed records file audit this past week. MDOT Materials review was conducted in late April. Final CCI invoice for closeout will be processed in June.	99.9% Construction	May 2005
03-314	King Street Reconstruction	MDOT has completed all file reviews and approved project. Project is closed out.	100% Construction	April 2005
05-501.14	MEDC Downtown Parking Lot	Begin MEDC Notice of Intent process week of May 23rd	10% MEDC	July 2005 MEDC Process

PROJECT STATUS REPORT MAY 12, 2005
CURRENT PROJECTS FOR THE CITY OF CORUNNA

CAPITAL CONSULTANTS INC.
LANSING, MICHIGAN

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
05-501	Corunna Avenue Sanitary Sewer	Meeting with Michigan National Guard and architect scheduled for week of May 16th	5%	To Be determined by National Guard