

**PROJECT STATUS REPORT OCTOBER 2, 2008
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
06-288	Corunna Avenue Reconstruction	MDOT closeout procedures remain	100% Construction	September 2008
06.501	S2 Grant Project	Sewer lead televising and structure inventories completed; Currently setting up dye testing program to further investigate illicit sewer connections; scheduled for October & November	60%	SWQIF Project Plan Submittal Winter 2009
07.501	Dutcher & King Guardrail Upgrades	Project extends Corunna Surface Drain culverts to eliminate the need for guardrail; Bids received and pre-construction meeting held – work to be completed the week of October 6-10	100% Design & Bidding	October 2008
06.501	ACO Assistance	Sewer flow monitoring proceeding thru October 31 st , 2008; data compilation and sewer computer modeling to follow with Spring 2009 MDEQ submittal of flow monitoring analyses	25%	On-going through 2011

**PROJECT STATUS REPORT OCTOBER 2, 2008
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
07.501 & 07-288	MDOT M-71 Enhancement & M-71 Water Main	Final design completed; MDOT Letting Date December 5, 2008; refer to accompanying C2AE Progress Reports for additional information.	100% Design	Construction June 2009