

**PROJECT STATUS REPORT OCTOBER 4, 2010
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE
LANSING, MICHIGAN**

C2AE NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
090185	MEDC SWQIF-Related Storm Sewer Construction	Sumbera Excavating is approximately 80 percent completed as of September 10, 2010; Change order for Ferry Street additional work approved	80% Construction	Fall 2010
090172	MDNRE SWQIF Loan Program	City staff is mailing our notices to property owners with sump pump discharges & leaking laterals; Part II application is due October 29, 2010; loan closing March 2011	50%	Fall 2011
09-0155	Rural Development Water & Sewer Improvements	See accompanying Progress Report No. 2	75% Full Application Process	Fall 2010
090159	North Shiawassee Street Reconstruction (Walnut to 100' South of St. Mary's	Construction completed; C2AE construction services is over budget due to Consumers Energy delays at outset of project; project closeout winter 2010-2011.	100% Construction	Closeout 2010-11