

**PROJECT STATUS REPORT SEPTEMBER 21, 2009  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE  
LANSING, MICHIGAN**

<b>C2AE JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
06.501/ 06259	S2 Grant/SWQIF Project Plan	SWQIF Project Plan submitted: City ranked number one for new funding; 2009/2010 funding likely  Need workshop with City Council to review SWQIF program elements and funding options.	100% Project Plan  5%	Completed  September/early October
06.501	ACO Assistance	Project Performance Certification (PPC) report submitted to MDEQ on May 26, 2009; MDEQ has approved PPC; City to submit request to eliminate future PPC study on sump pump/lateral work	100% PPC Study	On-going through 2011
07.501 & 07-288	MDOT M-71 Enhancement & M-71 Water Main	Construction completed; final MDOT closeout within next 6-9 months	99.5%	Spring 2010 Closeout
08-309	Walnut, Kmart & Brady Street Pump Stations Preliminary Design	Field surveys completed; preliminary layout and cost for consolidation of Kmart & Walnut stations completed; project included in Rural Development Pre-Application package	70%	Fall/Winter 2009
08-301	Water System Reliability Study	Draft plan completed and submitted to MDEQ; awaiting comments from MDEQ	85%	Fall 2009

**PROJECT STATUS REPORT SEPTEMBER 21, 2009  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE  
LANSING, MICHIGAN**

<b>C2AE JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
09-0155	Rural Development Preliminary Engineering Report	Rural Development (RD) Preliminary Engineering Report Environmental Report completed and approved by RD. FONSI issued and public noticed in Argus Press	90%	August 2009
		Need work session with City Council to finalize scope of infrastructure improvements funded by RD	10%	Fall 2009