

PROJECT STATUS REPORT APRIL 1, 2006
CURRENT PROJECTS FOR THE CITY OF CORUNNA

CAPITAL CONSULTANTS INC.
LANSING, MICHIGAN

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
04501.10	MEDC Sewer Lining Project	Sanitary sewer lead televising and lining completed; project closeout in process	100% Construction	April 2006 Construction
05-501.13	MEDC Ferry Street Pump Station & Sewer Upgrades	Final design is complete; MDEQ permit application submitted 3/31/2006; scheduled to be advertised 4/15.2006; bids in mid-May	98% Design	Spring 2006 Construction
05-501.14	MEDC Downtown & Jail Parking Lots	Topographic surveys for both the Jail and Downtown parking lots completed; preliminary designs reviewed with City staff; final design to commence upon receipt of City and County input	20% Design	Spring 2006
05-501	Corunna Avenue (M-71) Sanitary Sewer and Pump station	Final design is complete; MDEQ permit application submitted 3/31/2006; scheduled to be advertised 4/15.2006; bids in mid-May	95% Design	Spring 2006
04.286	Industrial Park Master Plan	Preliminary layouts completed and reviewed with City staff	80%	Spring 2006

**PROJECT STATUS REPORT APRIL 1, 2006
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS INC.
LANSING, MICHIGAN**

CCI JOB NO.	TITLE	COMMENTS	PERCENT COMPLETE	ANTICIPATED COMPLETION DATE
03-206	Parmenter Road Utility Extensions	Draft construction documents completed; on hold pending finalization of industrial park master plan	80%	Not defined
Not Assigned	Brady Street Pump Station MEDC Notice of Intent	Project not funded in second round of MEDC grants; limited funds available and 50+ communities were not funded in March program	n/a	n/a