

**PROJECT STATUS REPORT APRIL 2, 2009  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE  
LANSING, MICHIGAN**

<b>C2AE JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
06-288	Corunna Avenue Reconstruction	Final MDOT closeout procedures remain	100% Construction	April 2009
06.501	S2 Grant Project	Sewer lead televising, structure inventories, dye testing program completed. Draft Project Plan development 75% complete	75% Project Plan	SWQIF Project Plan Submittal June 2009
07.501	Dutcher & King Guardrail Upgrades	Project completed; Final MDOT closeout procedures remain	99%	April 2009
06.501	ACO Assistance	Sewer flow monitoring completed; sewer computer model completed; draft report/transmittal to MDEQ by May 1	80% PPC Study	On-going through 2011

**PROJECT STATUS REPORT APRIL 2, 2009  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**C2AE  
LANSING, MICHIGAN**

<b>C2AE JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
07.501 & 07-288	MDOT M-71 Enhancement & M-71 Water Main	Construction to commence in June	100% Design	Construction June 2009
08-309	Walnut, Kmart & Brady Street Pump Stations Preliminary Design	Field surveys completed; preliminary layout and cost for consolidation of Kmart & Walnut stations completed; may be prudent to seek RD funding for lift stations.	70%	April 2009
08-301	Water System Reliability Study	Received background information/data from City/ will begin computer model week of February 23, 2009	40%	April 30, 2009
08-501	Rural Development Preliminary Engineering Report	Working with City staff on expedited RD application for water and sewer projects.	10%	May 1, 2009