

**PROJECT STATUS REPORT JANUARY 3, 2006  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS INC.  
LANSING, MICHIGAN**

<b>CCI JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
04501.10	MEDC Sewer Lining Project	Sanitary sewer lead televising and lining proceeding; main line sewer lining is approximately 80 percent complete	80% Construction	January 2006 Construction
05-501.13	MEDC Ferry Street Pump Station & Sewer Upgrades	Preliminary design is on-going; met with City staff in December to review design; will schedule meeting with City of Owosso staff in January	30% Design	Spring 2006 Construction
05-501.14	MEDC Downtown Parking Lot	Environmental clearance and final MEDC approval obtained in December; proposals for design have been submitted to the DDA for consideration	100% MEDC	December 2005
05-501	Corunna Avenue Sanitary Sewer	Meeting scheduled with County Road Commission staff on January 3, 2006 at 9:00 am to review pump station location	10%	Spring 2006
04.286	Industrial Park Master Plan	Preliminary layouts completed and reviewed with City staff	80%	Winter 2005-06 December 2005
03-206	Parmenter Road Utility Extensions	Draft construction documents completed; on hold pending finalization of industrial park master plan	80%	Winter 2005-06

**PROJECT STATUS REPORT JANUARY 3, 2006**  
**CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS INC.**  
**LANSING, MICHIGAN**

<b>CCI JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
Not Assigned	Brady Street Pump Station MEDC Notice of Intent	NOI filed with MEDC on December 21, 2005; anticipate response in January 2006	100%	
Not Assigned	Northwest Water Main Improvements – MEDC Notice of Intent	NOI filed with MEDC on December 21, 2005; anticipate response in January 2006	100%	

**PROJECT STATUS REPORT JANUARY 3, 2006  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS INC.  
LANSING, MICHIGAN**