

**PROJECT STATUS REPORT DECEMBER 4, 2006  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS/ DESIGN WORKS AE  
LANSING, MICHIGAN**

<b>CCI JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
05-501.13	MEDC Ferry Street Pump Station	Under Construction; behind schedule due to excavating issues	30%	February 2007
05-501.13	MEDC Sanitary Sewer – McCurdy Park	Mack, Bachus, Backlot Sewer Interceptor Sewer Replacement – currently preparing Environmental Record	15% Design & MEDC	August 2007
05-321	MEDC Jail Parking Lot	Complete except for punch list items	95%	December 2006
05-320	MEDC Downtown Parking Lot	Work completed except for lighting; punch list work will be completed in Spring 2007	95%	December 2006/Spring 2007 Final Restoration
05-501	Corunna Avenue (M-71) Sanitary Sewer and Pump station	Anticipated startup delayed due to coordination with Consumers Energy; startup in mid-December	90%	December 2006 Construction

**PROJECT STATUS REPORT DECEMBER 4, 2006  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS/ DESIGN WORKS AE  
LANSING, MICHIGAN**

<b>CCI JOB NO.</b>	<b>TITLE</b>	<b>COMMENTS</b>	<b>PERCENT COMPLETE</b>	<b>ANTICIPATED COMPLETION DATE</b>
06-501	MSHDA Grant Submittal – Brady's Foodland	MSDHA Environmental Review process completed; currently in State comment period	99%	December 2006 Grant Work
06-188	2006 Water System Improvements	Work completed; punch list items in Spring 2007	99%	Spring 2007 Punch List
06-279	2007 Water System Improvements	Topographic surveys scheduled for this week	2%	February 2007 Design Phase
06-288	Corunna Avenue Reconstruction	MDOT Small Urban Grant – Project limits Brady to Comstock; currently processing grant paperwork	0%	Waiting for MDOT Notification

**PROJECT STATUS REPORT DECEMBER 4, 2006  
CURRENT PROJECTS FOR THE CITY OF CORUNNA**

**CAPITAL CONSULTANTS/ DESIGN WORKS AE  
LANSING, MICHIGAN**